

22 FS 1 Ausbau Albert-Schweitzer-Straße und Bahnhofstraße

Stand 30.07.2025

Nr		Name	Anfang	Ende	Dauer(AT)	2025					2026												2027										
						3. Q 2025		4. Q 2025			1. Q 2026			2. Q 2026			3. Q 2026			4. Q 2026			1. Q 2027			2. Q 2027							
						Aug 2025	Sep 2025	Okt 2025	Nov 2025	Dez 2025	Jan 2026	Feb 2026	Mrz 2026	Apr 2026	Mai 2026	Jun 2026	Jul 2026	Aug 2026	Sep 2026	Okt 2026	Nov 2026	Dez 2026	Jan 2027	Feb 2027	Mrz 2027	Apr 2027	Mai 2027	Jun 2027					
1		1.BA Albert-Schweitzer-Straße	Mo, 01.09.25	Mo, 06.07.26	211 Tage																												
1.1		Straßenbau	Mo, 01.09.25	Mo, 06.07.26	211 Tage																												
1.2		Wasserleitungsarbeiten	Do, 23.10.25	Mi, 19.11.25	20 Tage																												
2		2.BA Abert-Schweitzer-Straße	Mo, 01.06.26	Fr, 27.11.26	129 Tage																												
2.1		Straßenbau	Mo, 01.06.26	Fr, 27.11.26	129 Tage																												
2.2		Wasserleitungsarbeiten	Do, 25.06.26	Mi, 22.07.26	20 Tage																												
2.3		Kanalarbeiten	Mo, 20.07.26	Fr, 16.10.26	65 Tage																												
3		Bahnhofstraße	Sa, 28.11.26	Mi, 30.06.27	146 Tage																												
3.1		Straßenbau	Sa, 28.11.26	Mi, 30.06.27	146 Tage																												